BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Developments Works in MEI Layout Park in Ward No 14, Dasarahalli Sub Division
2	Estimate Cost in Lakhs	7.50
3	Amount of Contract	718639.73
4	Name of Contractor	Pavan Kumar N
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/21 /22-23, Dt.21.06.2022
6	Time limit originally fixed for complete of work	21.06.2022 to 20.08.2022 Total 60 Days
7	Time now applied for	21.08.2022 to 30.11.2022 Total 102 Days
8	Date of recommending time limit applied for	21.08.2022 to 30.11.2022 Total 102 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	ದಿನಕ್ಕೆ ₹ 10/- ರಂತೆ ದಂಡ ವಿಧಿಸಿ ಅನುಮತಿ ನೀಡಲಾಗಿದೆ
15	Daily fine Proposed	₹ 10/- per day

Assistant Engineer
Ward No 14

Assistant Executive Engineer
T.Dasarahalli Sub Division

Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ